

ಭಾಗ-1 ಅ.ಸಂ.15

(ಉಲ್ಲೇಖ: ಸರ್ಕಾರಿ ಆದೇಶ ಸಂಖ್ಯೆ: ಇಡಿ/387/ಯುಆರ್‌ಸಿ/2022, ಬೆಂಗಳೂರು, ದಿನಾಂಕ:01-12-2022)

ಮೂಲಭೂತ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳು (2022-23)

As on 16.12.2022

Sl. No	Name of the work	Estimated cost	Tender Cost	Agency	Work order No	Date of Starting	Due date of Completion	Upto Date Expenditure	Stage of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11
1	Construction of South End Block Of Administrative Building at VTU,"Jnana Sangama"Belagavi - Balance Work	7,54,40,000.00	7,07,66,659.00	Chansaya Karle Infratech Pvt.Ltd Mysuru	VTU/IRC-08/2021-22, Dtd:01/07/2021	01-07-2021	31-12-2022	5,52,43,077.00	Work is Under Progress	
2	a)Construction of Godown at VTU, "Jnana Sangama", Belagavi, b)Construction of Class Room Complex at U.B.D.T.C.E., Davanagere -Balance work & c) Construction of Concrete & asphalt roads along with footpath, side drains, Arboriculture, pitching to embankment @ VIAT., Muddenahalli, Chikkaballapur Dist.	348293658.00	380336667.00	Ashfaqahmed S. Betgeri ,Dharwad	VTU/IRC-27/2021-22, Dtd:21/10/2021	21-10-2021	02-05-2023	13,52,01,103.00	Work is Under Progress	
3	Renovation of Clock Tower at VTU, "Jnana Sangama", Belagavi (36 Mtrs. Height)	27,00,271.00	29,40,578.00	Ramappa Bhandari, Jalageri LT-1, Tq:Badami	VTU/ BGM/ RE/AE-2/CT/5/2022-23/1160, dated: 27-05-2022	27-05-2022	27-08-2022		Physically completed	Bill is to be paid
4	Interior works & electrical works to PDM Computer laboratory & vinyl flooring to robotic lab at P.G. Block-3, Mechanical Department, PDM, VTU, "Jnana Sangama", Belagavi	13,16,162.00	11,28,252.00	S. C. Hooli, Belagavi	VTU/ BGM/ RE/ AE-2/PDM-Lab/30/2022-23/1074, dated: 20-05-2022	20-05-2022	20-08-2022	12,07,671.00	Work is completed	
5	Renovation and interior works to library building at VTU, "Jnana Sangama" Belagavi	1,57,74,386.00	1,41,72,083.00	I C India Pvt Ltd Bengaluru (B.V.Naveenkumar)	VTU/IRC-11/2020-21, Dtd:31/08/2020	24-02-2022	31/11/2022	62,00,00.00	Work is Under Progress	

Sl. No	Name of the work	Estimated cost	Tender Cost	Agency	Work order No	Date of Starting	Due date of Completion	Upto Date Expenditure	Stage of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11
6	Construction of CNC Workshop at VTU,Jnana Sangama Belagavi	2,48,93,664.00	2,41,82,483.00	BLS Infrastructure Bengaluru	VTU/IRC-06/2021-22, Dtd:18/06/2021	25-06-2021	24/12/2021 (EOT :- 31/03/2022) (EOT :- 30/11/2022)	34,27,929.00	Work is Under Progress	
7	Site Development Works including landscaping, gardening,plantation,fountains & drains etc., at south end administrative block at VTU."Jnana Sangama"Belagavi	9,65,61,000.00	10,45,07,240.00	S. D. Gurav Belagavi	VTU/ IRC-14/2015-16 Dtd :24/03/2016	24/03/2016	24/06/2016 (EOT :- 31/12/2022)	6,46,52,941.00	Work is Under Progress	
8	Construction of Interlock pavers pathway between Boys Hostel, Girls Hostel, Guest House and dining block at VTU NASD., Dandeli	29,98,169.00	24,24,088.00	Sri Mahesh G Waddar,	VTU/ BGM/ RE/AE/Pavers/2022-23/289, dated: 18-04-2022	18-04-2022	18-06-2022	28,42,725.00	Work is completed	
9	Construction of Compound wall @VTU NASD, Dandeli	73,12,269.00	57,76,585.00	Sayedfarazahmed A Betgeri						LOA Issued 05-11-2022
10	Raising the Compound Wall at Quarters area of VTU Regional Centre, Mysuru	23,72,107.00	20,18,693.00	S. N. Kantharaju, Mysuru	VTU/BGM/RE/JE/RDT/2022-23/2624	08-11-2022	09-10-2022	2,06,880.00	Work is Completed	
11	Supplying & carrying out air-conditioning, electrical and networking works to Centre of Excellence (COE) for visualizing Engineering for mechanical engineering and allied branch at mechanical department at VTU PG Centre, Mysuru	11,45,000.00	8,66,558.00	Aditya Enterprises, Bengaluru	VTU/MYS/RO/RE/Elec/2022-23/1113, dated: 23-05-2022	23-05-2022	23-07-2022		Work is Under Progress & nearing completion.	Work will be completed by June 2023

Sl. No	Name of the work	Estimated cost	Tender Cost	Agency	Work order No	Date of Starting	Due date of Completion	Upto Date Expenditure	Stage of Work	Remarks
1	2	3	4	5	6	7	8	9	10	11
12	Construction of RCC precast panels & columns compound wall adjacent to road at survey No.68 of Suddahalli Village Nandihobli- VIAT., Muddenahalli, Chickaballapur District	75,46,635.00	79,23,967.00	Hrishikesa Infratech Pvt., Ltd., Bengaluru	VTU/BGM/VIAT/RE/JE/RCC/3/2022-23/1326 dated: 06-06-2022	06-06-2022	06-02-2023	-	Work is Under Progress	
13	Supplying and carrying out various works to AICTE Idea Lab in ground floor and 5th floor at D1 Block at VTU, Post Graduate Centre, Muddenahalli	1,27,05,000.00	99,08,416.00	I C India Private Limited, Bengaluru	VTU/MH/PGC/RE/AICTE/Idea Lab/2022-23/2107, dated: 12-07-2022	03-07-2022	03-09-2022	72,10,445.00	Work is completed & Final Bill is under Progress	
14	Construction of Auditorium Building at UBDT., College of Engineering, Davangere	27,24,33,945.00	32,69,20,734.00	D.J.P.R Construction Pvt.Ltd Hydrerabad	VTU/ACA/RE/2013-2014/11767 Dtd:04/01/2014	29/01/2014	29/04/2016 E.O.T: 13/04/2021	29,69,03,611.00	Civil Work Is Completed. Electrical & Interior Works to be taken up	
15	Providing fabricating and fixing computer tables for computer hardware and networking lab at VTU NASD, Dandeli.	9,06,600.00	7,10,050.00	Chandrakant Prakash Muragod Kittur	VTU/BGM/RE/AE-1/NASD/Ch & Net Lab/2022-23/4176 Dated 17-11-2022	17-11-2022	16-02-2022		Work is in progress	

Resident Engineer
VTU, Belagavi